



PALMIRA SEALCOATING UPDATED PROJECT SCHEDULE

STATUS AS OF OCTOBER 12, 2026



WEEK 1	SECTION 1 — GREEN COMPLETED SEP 14-16, 2026 All scheduled work completed	SECTION 2 — RED COMPLETED SEP 17-19, 2026 All scheduled work completed
WEEK 2	SECTION 3 — BLUE COMPLETED SEP 21-23, 2026 All scheduled work completed	SECTION 4 — YELLOW COMPLETED SEP 24-26, 2026 All scheduled work completed
WEEK 3	SECTION 5 — PURPLE COMPLETED SEP 28-30, 2026 All scheduled work completed	SECTION 6 — ORANGE REVISED Partially completed before rain delays 5 remaining portions moved to Week 6
WEEK 4	SECTION 7 — CYAN COMPLETED OCT 5-7, 2026 All scheduled work completed	SECTION 8 — PINK RAIN DELAY Entire section moved to Week 7 NEW DATES: OCT 26-28, 2026
WEEK 5	SECTION 9 — DARK BLUE IN PROGRESS DAY 25 — OCT 12 — SEALCOAT 1ST COAT DAY 26 — OCT 13 — SEALCOAT 2ND COAT DAY 27 — OCT 14 — STRIPING / CONES REMOVED	SECTION 10 — BROWN DAY 28 — OCT 15 — SEALCOAT 1ST COAT DAY 29 — OCT 16 — SEALCOAT 2ND COAT DAY 30 — OCT 17 — STRIPING / CONES REMOVED
WEEK 6	SECTION 11 — WHITE WHITE SECTION: OCT 19-21 INCLUDES REASSIGNED ORANGE AREAS: • Bellino Terrace (Paloma) — 2 sections — Oct 19-21 • Kiranicola Court (Bella Vita) — Oct 19-21 • Meravi Drive (Bella Vita) — Oct 19-22	SECTION 12 — LIGHT GREEN LIGHT GREEN SECTION: OCT 22-24 INCLUDES REASSIGNED ORANGE AREAS: • Carino Terrace (Bellezza) — Oct 22-24
WEEK 7	SECTION 8 — PINK (RESCHEDULED) NEW WEEK DAY 37 — OCT 26 — SEALCOAT 1ST COAT DAY 38 — OCT 27 — SEALCOAT 2ND COAT DAY 39 — OCT 28 — STRIPING / CONES REMOVED	

All dates remain weather dependent. Refer to the revised neighborhood maps for individual home assignments.