



PALMIRA SEALCOATING PROJECT SCHEDULE



WEEK 1

SECTION 1 — GREEN

DAY 1 — Sep 14, 2026 — SEALCOAT 1ST COAT
DAY 2 — Sep 15, 2026 — SEALCOAT 2ND COAT
DAY 3 — Sep 16, 2026 — STRIPING / CONES REMOVED

SECTION 2 — RED

DAY 4 — Sep 17, 2026 — SEALCOAT 1ST COAT
DAY 5 — Sep 18, 2026 — SEALCOAT 2ND COAT
DAY 6 — Sep 19, 2026 — STRIPING / CONES REMOVED

WEEK 2

SECTION 3 — BLUE

DAY 7 — Sep 21, 2026 — SEALCOAT 1ST COAT
DAY 8 — Sep 22, 2026 — SEALCOAT 2ND COAT
DAY 9 — Sep 23, 2026 — STRIPING / CONES REMOVED

SECTION 4 — YELLOW

DAY 10 — Sep 24, 2026 — SEALCOAT 1ST COAT
DAY 11 — Sep 25, 2026 — SEALCOAT 2ND COAT
DAY 12 — Sep 26, 2026 — STRIPING / CONES REMOVED

WEEK 3

SECTION 5 — PURPLE

DAY 13 — Sep 28, 2026 — SEALCOAT 1ST COAT
DAY 14 — Sep 29, 2026 — SEALCOAT 2ND COAT
DAY 15 — Sep 30, 2026 — STRIPING / CONES REMOVED

SECTION 6 — ORANGE

DAY 16 — Oct 1, 2026 — SEALCOAT 1ST COAT
DAY 17 — Oct 2, 2026 — SEALCOAT 2ND COAT
DAY 18 — Oct 3, 2026 — STRIPING / CONES REMOVED

WEEK 4

SECTION 7 — CYAN

DAY 19 — Oct 5, 2026 — SEALCOAT 1ST COAT
DAY 20 — Oct 6, 2026 — SEALCOAT 2ND COAT
DAY 21 — Oct 7, 2026 — STRIPING / CONES REMOVED

SECTION 8 — PINK

DAY 22 — Oct 8, 2026 — SEALCOAT 1ST COAT
DAY 23 — Oct 9, 2026 — SEALCOAT 2ND COAT
DAY 24 — Oct 10, 2026 — STRIPING / CONES REMOVED

WEEK 5

SECTION 9 — DARK BLUE

DAY 25 — Oct 12, 2026 — SEALCOAT 1ST COAT
DAY 26 — Oct 13, 2026 — SEALCOAT 2ND COAT
DAY 27 — Oct 14, 2026 — STRIPING / CONES REMOVED

SECTION 10 — BROWN

DAY 28 — Oct 15, 2026 — SEALCOAT 1ST COAT
DAY 29 — Oct 16, 2026 — SEALCOAT 2ND COAT
DAY 30 — Oct 17, 2026 — STRIPING / CONES REMOVED

WEEK 6

SECTION 11 — WHITE

DAY 31 — Oct 19, 2026 — SEALCOAT 1ST COAT
DAY 32 — Oct 20, 2026 — SEALCOAT 2ND COAT
DAY 33 — Oct 21, 2026 — STRIPING / CONES REMOVED

SECTION 12 — LIGHT GREEN

DAY 34 — Oct 22, 2026 — SEALCOAT 1ST COAT
DAY 35 — Oct 23, 2026 — SEALCOAT 2ND COAT
DAY 36 — Oct 24, 2026 — STRIPING / CONES REMOVED